

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX – Mahabubnagar District - Package No. AP-II IX LB 09 – “C/o High level Bridge on Bollampally Vagu on R/F Veldanda PWD Road to Ankamonikunta - Granting of post facto Extension of Agreement Time from 28-1-2012 to 02-4-2012 for a period of 65 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.549

Dated:04-04-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Lr.No.W23/DEE.III/ PMGSY Ph.IX/LBII IX LB 09/Ankamonikunta/2010, dt.27-2-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant post-facto Extension of Agreement Time from 28-1-2012 to 02-4-2012 i.e., for a period of 65 days without penalty as the delay is not attributed by the Contractor, the delay is due to objections raised by the farmers, as the approaches are passing through the standing crops of private agriculture lands and also by the villagers for shifting the existing grave yard in respect of work “Road from Veldanda PWD Road to Ankamonikunta in Mahabubnagar District” under PMGSY Phase IX package No. AP-II IX LB 09.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Mahabubnagar District.
Copy to:
The PS to Hon’ble Min.(PR).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.